

## THE CONTEXT OF OFFSHORE WINDFARM PRODUCTION

---



### Current fixed bottom offshore windfarm sizes:

- Dogger Bank: 3 phases each 1.2 GW. Total = 3.6 GW
- East Anglia: One = 714MW; Two = 900 MW; Three = 1400MW. Total = 3 GW

### Reasonable target size for floating wind farm:

- 450 MW each phase over 6 years = Total 2.7 GW

### Constraints:

- Temperate latitude installation season: March to Oct =  $8 \times 30.5$  days = 244 days
- turbine availability: 16MW units by 2024

### Target Installation Rate:

- $450\text{MW} / 16 \text{ MW} = 28$  floating units installed each season
- $244 \text{ day} / 28 \text{ units} = 8.7$  days for each floating unit

### Target Production Rate over 6 years:

- $350 \text{ days} / 28 \text{ units} = 12.5$  days/floating unit (foundation + turbine + pre-com)
- Build buffer of 10 off season (Nov-Feb)
- Build remaining 18 during season (Mar-Oct)

# HOW TO ACHIEVE EFFICIENT MULTI-UNIT PRODUCTIVITY



## Modularity

components built off site and delivered to a final assembly yard

## Distributed supply chain

Different contractors able to deliver same component

## Throughput:

- Avoid inter-related tasks at production line stations
- Maximise automated production indoors
- Minimise manual production outdoors

## Simplicity:

- Eliminate unnecessary complexity before production (Ockham's Razor)
- Maximise use of standard components
- Minimise the number of different components
- Minimise assembly site capital costs (to replicate site at multiple locations)

## Proven Models

- Far East shipbuilding practices from late 1960s
- Wide body aircraft

